6147876/2022/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department- KR Puram - Work "Providing Additional Infrastructure facilities to R&R Colony at Cheeravalli & Dhamarchala (V) in Kukunuru(M) West Godavari District, Est. Cost. Rs.3933.40 lakhs" - sanction of 5th EOAT up to 30.09.2022 without LD's-Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.212 **Dated:21-07-2022**
Read:

From ENC, Vijayawda, Lr.Rc.No.672/DEEIII/AEEIV/R&R/Damarcherla/5th EOAT/ Dt:02.06.2022 received on 10-06-2022.

******

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Providing Additional Infrastructure Facilities to R&R Colony at Cheeravalli & Dhamarchala(V) in Kukunnuru(M),of West Godavari District, Est. cost. Rs.3933.40 lakhs, was administratively sanctioned under R&R grant and the work was entrusted to M/s. R.Gangaiah &Co, Contractor, Hyderabad at TP @2.96% less than the E.C.V with a completion period of 12 months. The first EOAT was sanctioned up to Dt. 19.12.2019, 2nd EOAT is sanctioned up to Dt.31.05.2020, 3rd EOAT is sanctioned up to 30.04.2021 and 4th EOAT was sanctioned for the above work up to dt.31.12.2021.

2. He has requested to sanction 5th EOAT up to Dt.30.09.2022 (1215 Days from Agreement Completion Date, Beyond the powers of ENC, TW) without proposing LDs and delay due to Delay in finalization of requirement of Community Infrastructure buildings in coordination with the convergence departments such as type & size of the buildings, capacity of the buildings and location of the buildings in the lay outs and for finalization of designs. The revised DPRs are submitted and yet to be approved-129 days, Delay in supplying of sand-83 days, Covid19 2nd wave Pandemic - 61 days and huge delay of more than 100 days in between payments of each part bills.

3. Government after careful examination of the matter, hereby sanction 5th Extension of Agreement Time (E.O.A.T) for the Work "Providing Additional Infrastructure facilities to R&R Colony at Cheeravalli & Dhamarchala (V) in Kukunuru (M) West Godavari District, Est. Cost. Rs.3933.40 lakhs" up to 30.09.2022 without LD's.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, West Godavari.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED :: BY ORDER//

SECTION OFFICER